



Irchester Viaduct,  
Wellingborough  
Northamptonshire

Archaeological Watching Brief  
2019

**Primary Archive  
Security Copy**

Project Code: 220470  
ENN Number: ENN110035  
OASIS ID: wessexar1-353076



© Wessex Archaeology Ltd 2025, all rights reserved.

[www.wessexarch.co.uk](http://www.wessexarch.co.uk)

Wessex Archaeology Ltd is a Registered Charity no. 287786 (England & Wales) and SC042630 (Scotland)

#### Disclaimer

The material contained in this security copy of the site records was designed as an integral part of an archive for an individual client and was prepared solely for the benefit of that client. The material contained in this security copy does not necessarily stand on its own and is not intended to nor should it be relied upon by any third party. To the fullest extent permitted by law Wessex Archaeology will not be liable by reason of breach of contract negligence or otherwise for any loss or damage (whether direct indirect or consequential) occasioned to any person acting or omitting to act or refraining from acting in reliance upon the material contained in this security copy arising from or connected with any error or omission in the material contained in the security copy. Loss or damage as referred to above shall be deemed to include, but is not limited to, any loss of profits or anticipated profits damage to reputation or goodwill loss of business or anticipated business damages costs expenses incurred or payable to any third party (in all cases whether direct indirect or consequential) or any other direct indirect or consequential loss or damage.



# Archive Front Sheet



Site Code: <b>220470</b>	Site Name: <b>IRCHESTER VIADUCT WB</b>
--------------------------	--

Recording sheet (strike through if not used)	Count	Level of completeness (initial and date):			
		Site	Level I	Level II	Level III
WA 1 (Number record)					
WA 2 (Context index)	1 A4	AS 04/02/21			
WA 3 (Context record)	3 A4	AS 04/02/21			
WA 4 (Continuation sheet)					
WA 5 (Group record)					
WA 6 (Test pit/trial trench record)					
WA 7 (Photographic record)	3 A4	AS 04/02/21			
WA 8 (Graphic register)					
WA 9 (Object register)					
WA 10 (Inhumation burial record)					
WA 11 (Animal bone group record)					
WA 12 (Environmental sample index)					
WA 13 (Environmental sample record)					
WA 14 (Field or plot record)					
WA 15 (Hectare record)					
WA 16 (Auger log sheet)					
WA 17 (Structure record)					
WA 18 (Timber record)					
WA 19 (Brick record)					
WA 20 (Daybook)	17 A4	AS 04/02/21			
A4 drawing sheets					
A3 drawing sheets					
A1 drawing sheets					
Survey data printout					
Survey drawings digitised					
<del>Annotated plan</del> WSI - WB	24 A4	AS 04/02/21			
Database					

Continued on reverse



# Daybooks



Site Code: 220470	Site Name: Irchester Viaduct WB
-------------------	---------------------------------

Site sub-division: /

Leaving time from office/accomodation: 7am	Leaving time from site: 4
Time of arrival on site: 9:45am	Time of arrival at office/accomodation: 4:30

Staff on site: Jasmine Porter  
 Amej site manager + all other staff (Gang of 7)  
 ↳ Rob, Steve ect...

Weather: overcast, muggy in morning. Rain in afternoon

Time	Occurrence
9:45	Signed into main compound with Terry the security man
10	induction (site) by Dene
11:30	induction over - waiting for convoy to site
11:50	Arrived on site
12:15	Fence removal begins - watching
	(Gate code = 7535)
1:00	some top layer material removed - none archaeological stuff started to rain.
1:30	They have stopped for lunch.
2	work re-started - removing fence still in S end, watching removal of top material (slow progress)
3	Steve checked what time I will be in tomorrow - they <u>cant</u> work unless I am on site. 8am was OK for them.
3:30	Got asked to move the van to middle of compound
3:45	Packing up/ ready to leave.
4	left Site

Last context number: /	Last drawing number: /
Last photograph number: 101-0987	Last survey number: /

Location of downloaded photographs: project folder s drive  
 Location of downloaded survey:

Recorded by: JLP

Date: 24/06/19

Continued on reverse

Site Code: 220470	Site Name: Irchester Uraduct WB
-------------------	---------------------------------

Site sub-division: -
----------------------

Leaving time from office/accommodation: 7:15	Leaving time from site: 4
Time of arrival on site: 7:35	Time of arrival at office/accommodation: 4.30

Staff on site: Jasmine Porter  
 Amey Site manager + staff (gang of 7)  
 ↳ Steve off + Linden taking his place  
 Railway guy (morning only) - ISS Labour

Weather: Heavy rain in morning, light rain in afternoon

Time	Occurrence
7:35	Arrive on site. Linden introduced himself to me
8:10	on site briefing - heavy rain set in - waiting for work to start.
8:25	Started work - removing top gravel surface. Took photo
10:	Dean showed up to inspect site, boys cutting metal posts.
10:04	Stopped for break
11	work resumed + had fingerprint scanned for sign in.
11:20	They are in the process of removing posts (river side) + skimming the verge.
11:30	Milli rang - send her photos tonight + check with Dean if im needed next week (ask on Thursday)
12:30	unknown white van on site - no PPE - reported, they stopped for lunch.
1:45	back to work - skimming spoil heap.
3:45	packing up
4	leave site

Last context number: -	Last drawing number: -
Last photograph number: 101-0993	Last survey number: -
Location of downloaded photographs: project folder s drive	
Location of downloaded survey:	

Recorded by: JLP
------------------

Date: 25/06/19
----------------

Continued on reverse

Site Code: 220470	Site Name: Irchester viaduct WB
-------------------	---------------------------------

Site sub-division: /

Leaving time from office/accomodation: 7:15	Leaving time from site: 4
Time of arrival on site: 7:37	Time of arrival at office/accomodation: 4:30

Staff on site: Jasmine Porter  
Amey Staff (Gang of 8) - plus 2 visits from Dean

Weather: overcast. Light breeze, chilly

Time	Occurrence
7:37	Arrive on site, waiting for rest of staff for daily brief
8:15	Signed daily brief, waiting for work to start.
8:30	work starts, Linden CAT scanning area
9	Started stimming area where spoil is + second layer removal
9:50	Dean visited. All OK. Arch needed next week.
10-10:45	Break time
12	Took photo of progress.
12:30-1:15	lunch.
1:15	carried on removing material + stimming spoil heap
2:30	work stopped, appears they are having another break - chocco cake break?
3.	store manager has recalled tools + work has stopped, Dean driven down as changed his mind on how the team will be working. made ground is deeper than first thought
4	left site

Last context number: /	Last drawing number: /
Last photograph number: 101 - 0497	Last survey number: /
Location of downloaded photographs: Project folder s-drive	
Location of downloaded survey:	

Recorded by: JLP

Date: 26/06/19

Continued on reverse

Site Code: 220470	Site Name: Irchester viaduct WB
-------------------	---------------------------------

Site sub-division: -

Leaving time from office/accomodation: 7:15	Leaving time from site: 4
Time of arrival on site: 7:28	Time of arrival at office/accomodation: 4.30

Staff on site: Jasmine Porter  
 Amey staff (Gang of 8)  
 ISS labourer turned up after lunch.

Weather: mid, overcast morning. Sunny + warm rest of day

Time	Occurrence
7:28	Arrived on site, signed the daily briefing, waiting to start
8:10	Skip turned up on wagon (x 2)
8:20	work starts - continue removing material
10	stopped for break.
10:30	back to work, slow progress removing material. Strimming around spoil has been started up again.
1:00	lunch break, took photo of progress.
1:45	back to work.
3:30	lads packing up to leave
4	left site.

Last context number: /	Last drawing number: -
Last photograph number: 102-0002	Last survey number: -
Location of downloaded photographs: project folder in s drive	
Location of downloaded survey:	

Recorded by: JLP

Date: 27/06/19

Continued on reverse

Site Code: 220470	Site Name: Irchester viaduct WB
-------------------	---------------------------------

Site sub-division: -

Leaving time from office/accomodation: 7:15	Leaving time from site: 1:30
Time of arrival on site: 7:30	Time of arrival at office/accomodation: 4pm

Staff on site: Jasmine Porter  
Amey staff (Gang of 8)

Weather: blue sky, sun, warm, slight breeze (overcast morning)

Time	Occurrence
7:30	Arrived on site, signed in, signed POWRA - walked around site to have a look / take photos. waiting on work to start.
8:30	briefed + work starts. spoil heap seems too small - asking if spoil was moved - no one knows.
10	break
10:45	back to work. email confirmation regarding equipment next week.
12:15	Stopped for break / lunch. Took some photos
1:15	Left site. (was closer to 1:30 in end as bumped onto Dean)

Last context number: -	Last drawing number: -
Last photograph number: 102: 0008	Last survey number: -
Location of downloaded photographs: project folder in s drive	
Location of downloaded survey:	

Recorded by: JLP

Date: 28/06/19

Continued on reverse

Site Code: 220470	Site Name: Irchester viaduct WB
-------------------	---------------------------------

Site sub-division: -

Leaving time from office/accommodation: 7am	Leaving time from site: 4
Time of arrival on site: 9.30am	Time of arrival at office/accommodation: 4.30

Staff on site: Jasmine Porter  
Amey staff (Gang of 7)

Weather: Overcast, warm

Time	Occurrence
9.30	Arrived on site, signed in + got daily brief.
11:40	River survey team + dean turned up. Dean asked about the field drain. I advised it should be kept in: + county informed.
12:30.1	lunch.
1.30	Survey team checking bridge is stable
2:30	watched removal of terram + took photos. looks like spoil was used to create a ramp in the S corner
3:30	Pack up
4	left site.

Last context number: -	Last drawing number: -
Last photograph number: 102: 0013	Last survey number: -

Location of downloaded photographs: project folder on S drive

Location of downloaded survey: -

Recorded by: JLP

Date: 01/07/19

Continued on reverse

Site Code: 220476	Site Name: Irchester WB
-------------------	-------------------------

Site sub-division:

Leaving time from office/accomodation: 7:15	Leaving time from site: 4
Time of arrival on site: 7.30	Time of arrival at office/accomodation: 4.30

Staff on site: Jasmine Porter  
Amey staff (Gang of 5)

Weather: sunny, blue sky

Time	Occurrence
7.30	Arrived on site, signed in
9	1st wagon removed material
9.30	Rang milli, 2nd wagon
9.50	3rd wagon
10.30-11	BREAK
11	4th wagon
11:45	5th wagon
12:30	6th wagon
1-1.30	lunch. I took photos
1.35	7th wagon
1.45	8th wagon
2.16	9th wagon
3	10th wagon
4	left site

Last context number: /	Last drawing number: /
Last photograph number: 102:0015	Last survey number: /

Location of downloaded photographs: project folder in S drive

Location of downloaded survey:

Recorded by: JLP

Date: 02/07/19

Continued on reverse

Site Code: 220470	Site Name: Irchester WB
-------------------	-------------------------

Site sub-division: —

Leaving time from office/accommodation: 7.15	Leaving time from site: 4
Time of arrival on site: 7.30	Time of arrival at office/accommodation: 4.30

Staff on site: Jasmine Porter  
Amey staff (change of 5)

Weather: blue sky, no wind

Time	Occurrence
7.30	arrived on site, signed in.
8.45	work starts
10-11	BREAK
11.10	shingle removed
1.40-2	LUNCH
2.10	removing shingle
4	left site

Last context number: —	Last drawing number: —
Last photograph number: 102: 0024	Last survey number: —

Location of downloaded photographs: Project folder on s drive

Location of downloaded survey: —

Recorded by: JCP

Date: 03/07/19

Continued on reverse

Site Code: 220470

Site Name: Irchester W13

Site sub-division: —

Time	Occurrence
	Site staff: Jasmine Porter Amey staff (Gang of 4)
7.30	Arrived signed in.
8.13	work starts. 1st wagon loaded
8.55	2nd wagon
9.06	3rd wagon
9.34	4th wagon
10.25	5th wagon
10.47	6th wagon
11:45	7th wagon
12:30	8th wagon
12:45	9th wagon + 10th wagon
2	11th + 12th wagon
3.10	13th wagon + rang milli RE drains
4	left site
	last photo = 102:0028
	<u>photos on S drive</u>

Recorded by: JLP

Date: 04/07/19

Continued on reverse

Site Code: 220470

Site Name: Irchester WB

Site sub-division: /

Time	Occurrence
	<p>site staff                      Jasmine Porter                      Amey staff (Gang of 5)</p>
7.30	arrived on site, signed in
8.30	work started
9	slips changed
9.13	shingle being removed
10-10.30	BREAK, Dean visited site
11.50	rang Milli + told Dean to email Milli
1.30	left site
	<p>last photo = 102: 0036</p> <p><del>photos on s drive</del></p>

Recorded by: JLP

Date: 05/07/19

Continued on reverse

Site Code: 220470	Site Name: Irchester WB
-------------------	-------------------------

Site sub-division: -

Leaving time from office/accomodation: 7	Leaving time from site: 4
Time of arrival on site: 10.30	Time of arrival at office/accomodation: 4.15

Staff on site: Jasmine Porter  
Amey Staff (8 staff)

Weather: warm, overcast

Time	Occurrence
10.30	arrived on site, signed in. Dean on site (they on break)
11	back to work - moving shingle to wagon 5
12	wagon arrives. new driver = <u>Ady</u>
12.25	Another wagon.
12.30-1	LUNCH
1.15	wagon arrives
1.45	Another wagon to remove material
2.20	Farmer visiting, Dean comes down too. Farmer = Dick Sumner
2.30	wagon arrives to take (hopefully) last of material. <sup>not last!!!</sup> wagon!!!
3	wagon arrives.
4	left site

Last context number: /	Last drawing number: /
Last photograph number: 102: 0039	Last survey number: /
Location of downloaded photographs: S drive	
Location of downloaded survey:	

Recorded by: JLP	Date: 08/07/19
------------------	----------------

Continued on reverse

Site Code: 220470	Site Name: Irchester Uduct WB
-------------------	-------------------------------

Site sub-division: -

Leaving time from office/accomodation: 7.15	Leaving time from site: 4
Time of arrival on site: 7.30	Time of arrival at office/accomodation: 4.15

Staff on site: Jasmine Porter  
 Amey staff (Gang of 8) 9- Linden turned up.

Weather: cloudy, warm, slight breeze

Time	Occurrence
7.30	Arrived on site, signed in + was briefed. Took photos
9-9.30	Break
9.30	Dean comes to visit - discuss plan going forward
11.30	waiting on decision to be made re. the farmers track 3 cars arrived, 3 more Amey staff here.
11:40	rang Milli + Dean re. trackway. Farmer being cheeky nothing changing from WSI
12.30	break/lunch
2.10	Dean back. Farmer + Dean discuss his trackway more.
4	Left site

Last context number: /	Last drawing number: /
Last photograph number: 102: 0062	Last survey number: /
Location of downloaded photographs: S drive	
Location of downloaded survey:	

Recorded by: JLP

Date: 09/08/19

Continued on reverse

Site Code: 220670	Site Name: Irchester viaduct WB
-------------------	---------------------------------

Site sub-division:

Leaving time from office/accommodation: 7.15	Leaving time from site: 9
Time of arrival on site: 7.30	Time of arrival at office/accommodation: 9.15

Staff on site:

Jasmine Porter  
Roy + Dean

Weather: muggy

Time	Occurrence
7.30	Arrive on site, sign in
7.31	Dean + Roy explain that no work on site today
9	leave site - head to accom to do post ex-work (as far as they concerned still paying me)
	WORKED FROM ACCOM - CHECKED THE ARCHIVE

Last context number: /	Last drawing number: /
Last photograph number: /	Last survey number: /
Location of downloaded photographs: S drive	
Location of downloaded survey:	

Recorded by: JLP	Date: 10/07/19
------------------	----------------

Continued on reverse

Site Code: 220670	Site Name: Irchester viaduct WB
-------------------	---------------------------------

Site sub-division: /

Leaving time from office/accomodation: 7.15	Leaving time from site: 3.30
Time of arrival on site: 7.30	Time of arrival at office/accomodation: 3.45

Staff on site: Jasmine Porter  
Amey staff (Gang of 7)

Weather: muggy

Time	Occurrence
7.30	arrive on site, Sign in. wait for work to start
10-10.30	Break - A roller is now on site
10.30	starting laying stone to reduce trip hazard
1-1.30	lunch
1.30	roller compacting material.
2.30	started watching top soil + took photos Horse shoe discovered
3	Packed up
3.30	Left site

Last context number: /	Last drawing number: /
Last photograph number: 102.0046	Last survey number: /
Location of downloaded photographs: S drive	
Location of downloaded survey:	

Recorded by: JLP	Date: 11/07/19
------------------	----------------

Continued on reverse

Site Code: 220470	Site Name: Irchester Viaduct WB
-------------------	---------------------------------

Site sub-division: —

Leaving time from office/accommodation: 6.45	Leaving time from site: 1.30
Time of arrival on site: 7	Time of arrival at office/accommodation: 3.30

Staff on site: Jasmine Porter AM  
Amey

Weather: cloudy, muggy, short shower in morning

Time	Occurrence
7.	arrived on site - early to look at top soil
8	started work - patching topsoil back. more ponds
10.30-11	Break
10.65	Dean visits site + I email pic of bone to Milli + Megan
1.30	left site

Last context number: —	Last drawing number: —
Last photograph number: 102: 0046	Last survey number: —

Location of downloaded photographs: s drive

Location of downloaded survey: —

Recorded by: JLP

Date: 12/07/19

Continued on reverse

Site Code: 220670	Site Name: Irchester viaduct WB
-------------------	---------------------------------

Site sub-division: —

Leaving time from office/accomodation: 7.03	Leaving time from site: 4
Time of arrival on site: 9.38	Time of arrival at office/accomodation: 4.15

Staff on site: Jasmine Porter  
 Arney staff (Gang of 5)

Weather: overcast, muggy

Time	Occurrence
9.38	arrived on site, signed in, took photos + checked top soil for finds.
10.20	Dean on site. Farmer not happy as drain broken
10.30	Farmer visits
11	lift top soil they put down last week + repair the drain - turns out it was blocked.
1-1.30	lunch
3.30	pack up
4	leave site

Last context number: /	Last drawing number: /
Last photograph number: 102: 0055	Last survey number: /
Location of downloaded photographs: S-drive	
Location of downloaded survey:	

Recorded by: JCP

Date: 15/07/19

Continued on reverse

Site Code: 220470	Site Name: Irchester Viaduct WB
-------------------	---------------------------------

Site sub-division: —

Leaving time from office/accommodation: 7.15	Leaving time from site: 1
Time of arrival on site: 7.30	Time of arrival at office/accommodation: 3.45

Staff on site: Jasmine Porter  
 Amey staff. (Gang of 8) (2 staff moved site @ 8)  
 ↳ Nicoli, Roy, Jone + Ady remain with me

Weather: blue sky, some cloud, warm

Time	Occurrence
7.30	Arrive on site, sign in
8	take photos + watch completion of top soil reinstatement
1	left site
3.45	Arrived home

Last context number: /	Last drawing number: /
Last photograph number: 102: 6057	Last survey number: /

Location of downloaded photographs: s-drive  
 Location of downloaded survey:

Recorded by: JLP

Date: 16/07/19

Continued on reverse



# Context Index







# Context Records

---

Site Code: 220470 Site Name: Irchester Viaduct WB

Site sub-division: / Cut  Layer  Fill  (tick) Context number: 1001

Stratigraphically below: /	<b>Stratigraphic relationships</b> <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> <div style="border: 1px solid black; padding: 2px;">crop</div> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> </div> <div style="margin-top: 10px;">             This context = <span style="border: 1px solid black; padding: 2px 10px;">1001</span> </div> <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> <div style="border: 1px solid black; padding: 2px;">1002 Sub soil</div> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> </div>
Stratigraphically above: sub soil 1002	
Cut by: /	
Fill of: /	
Filled with: /	
Cuts: /	
Component of: /	
Same as: /	
Orientation: N/A	

Shape in plan: / Side shape:

Base shape: / Side slope:

Type of intervention: /

Intervention dimensions:	Length (m): /	Width (m): /	Diameter (m): /	Thick/depth (m): /
Feature dimensions:	Length (m): /	Width (m): /	Diameter (m): /	Thick/depth (m): /

Soil colour: dark brown

Textural class: silty clay

Coarse components: none

Archaeological components: yes - modern Finds Object nos:

Additional description: rich, organic top soil that covers site (that got reinstated across site)	Samples:

Plans: /	Sections: /	Photographs: /
----------	-------------	----------------

Interpretative category: Top soil

Interpretation (including relationship to other features):  
 Top soil from field

Recorded by: JLP Date: 11/07/19 Checked by: Date:

Site Code: 220470	Site Name: Irchester viaduct
-------------------	------------------------------

Site sub-division: /	Cut <input type="checkbox"/> Layer <input checked="" type="checkbox"/> Fill <input type="checkbox"/> (tick)	Context number: 1002
----------------------	---	----------------------

Stratigraphically below: 1001	<b>Stratigraphic relationships</b>  <div style="display: flex; justify-content: space-around; border: 1px solid black; padding: 5px;"> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> <div style="border: 1px solid black; width: 40px; height: 20px; text-align: center;">1001</div> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> </div>  <div style="display: flex; justify-content: space-around; border: 1px solid black; padding: 5px;"> <span>This context =</span> <div style="border: 1px solid black; width: 40px; height: 20px; text-align: center;">1002</div> </div>  <div style="display: flex; justify-content: space-around; border: 1px solid black; padding: 5px;"> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> <div style="border: 1px solid black; width: 40px; height: 20px; text-align: center;">1003</div> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> </div>
Stratigraphically above: 1003	
Cut by: /	
Fill of: /	
Filled with: /	
Cuts: /	
Component of: /	
Same as: /	

Shape in plan: /	Side shape: /
Base shape: /	Side slope: /

Type of intervention: /				
Intervention dimensions:	Length (m): /	Width (m): /	Diameter (m): /	Thick/depth (m): /
Feature dimensions:	Length (m): /	Width (m): /	Diameter (m): /	Thick/depth (m): /

Soil colour: mid ~~orange~~ yellowish brown

Textural class: silty clay

Coarse components: some sub rounded gravels

Archaeological components: /	Object nos:
------------------------------	-------------

Additional description: Subsoil, rooting visible	Samples:        
---	--

Plans: /	Sections: /	Photographs: /
----------	-------------	----------------

Interpretative category: Subsoil

Interpretation (including relationship to other features):  
  
Subsoil

Recorded by: JLF	Date: 11/07/19	Checked by:	Date:
------------------	----------------	-------------	-------

Site Code: <b>220670</b>	Site Name: <b>Irchester viaduct</b>
--------------------------	-------------------------------------

Site sub-division: <b>—</b>	Cut <input type="checkbox"/> Layer <input checked="" type="checkbox"/> Fill <input type="checkbox"/> (tick)	Context number: <b>1003</b>
-----------------------------	---	-----------------------------

Stratigraphically below: <b>1002</b>	<b>Stratigraphic relationships</b>  <div style="display: flex; justify-content: space-around; align-items: center;"> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> <div style="border: 1px solid black; padding: 2px 5px;"><b>1002</b></div> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> </div>  <p style="margin-left: 20px;">This context = <span style="border: 1px solid black; padding: 2px 5px;"><b>1003</b></span></p>  <div style="display: flex; justify-content: space-around; align-items: center;"> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> <div style="border: 1px solid black; padding: 2px 5px;"><b>—</b></div> <div style="border: 1px solid black; width: 40px; height: 20px;"></div> </div>
Stratigraphically above: <b>—</b>	
Cut by: <b>—</b>	
Fill of: <b>—</b>	
Filled with: <b>—</b>	
Cuts: <b>—</b>	
Component of: <b>—</b>	
Same as: <b>—</b>	
Orientation: <b>—</b>	

Shape in plan: <b>—</b>	Side shape: <b>—</b>
Base shape: <b>—</b>	Side slope: <b>—</b>

Type of intervention: <b>—</b>				
Intervention dimensions:	Length (m): <b>—</b>	Width (m): <b>—</b>	Diameter (m): <b>—</b>	Thick/depth (m): <b>—</b>
Feature dimensions:	Length (m): <b>—</b>	Width (m): <b>—</b>	Diameter (m): <b>—</b>	Thick/depth (m): <b>—</b>

Soil colour: <b>mid yellowish brown</b>
Textural class: <b>clay</b>
Coarse components: <b>none</b>

Archaeological components: <b>—</b>	Object nos: <b>—</b>
-------------------------------------	----------------------

Additional description:  <div style="text-align: center; font-size: 1.2em; margin-top: 20px;"><b>Natural across site</b></div>	Samples:  <div style="border: 1px solid black; width: 100%; height: 100%; text-align: center; font-size: 2em; margin-top: 20px;">/</div>
--	--

Plans: <b>—</b>	Sections: <b>—</b>	Photographs: <b>—</b>
-----------------	--------------------	-----------------------

Interpretative category: <b>NAT</b>
Interpretation (including relationship to other features):  <div style="text-align: center; font-size: 1.2em; margin-top: 20px;"><b>Natural</b></div>

Recorded by: <b>JLP</b>	Date: <b>11/07/19</b>	Checked by: <b>—</b>	Date: <b>—</b>
-------------------------	-----------------------	----------------------	----------------



# Photographic Registers



DOWNLOADED ALL (s drive)

Site Code: 220470 Site Name: Irchester Viaduct

PO/PS: Milli Camera no: A4 (Tick as appropriate)  Digital  B&W photo Film no: 1 of 3

Dial no	Jpeg number*	Description	Scale(s)	View from	Initials/ date	Archive number
101- 1	0982	location shot of viaduct	—	NE	JLP 24/06/19	
2	0983	working shot of fence removal	—	"	"	
3	0984	shot of spoil/removed material	—	SW	"	
4	0985	VOID/DELETED AS WAS MISFIRE	—	—	"	
5	0986	" " "	—	—	"	
6	0987	shot of the top layer being removed	—	E	"	
7	0988	shot of top layer being removed	—	NE	JLP 25/06/19	
8	0989	working shot of fence removal +	—	"	"	
9	0990	" Strimming "	—	"	"	
10	0991	overview of site	—	NE	"	
11	0992	" " "	—	"	"	
12	0993	End of day shot	—	"	"	
13	0994	cat scanning area	—	"	JLP 26/06/19	
14	0995	removal of material	—	"	"	
15	0996	shot of Exclusion Zone	—	"	"	
16	0997	shot of material being removed	—	"	"	
17	0998	overview of Yesterdays work	—	S	JLP 27/06/19	
18	0999	" " "	—	SE	"	
102- 19	0001	shot showing unexpected layer	—	NE	"	
20	0002	working shot	—	"	"	
21	0003	before work starts shot	—	"	JLP 28/06/19	
22	0004	coned off 'uneven' ground. H+S	—	E	"	
23	0005	spoil heap	—	NE	"	
24	0006	site from spoil heap	—	SSW	"	
25	0007	Exclusion zone shot	—	NE	"	
26	0008	End of day shot	—	"	"	
27	0009	working shot on arrival	—	S	JLP 01/07/19	
28	0010	" " "	—	"	"	
29	0011	working shots of terram removal	—	"	"	
30	0012	" " "	—	"	"	
31	0013	" " "	—	"	"	
32	0014	loading wagons	—	N	JLP 02/07/19	
33	0015	top material removed	—	NE	"	
34	0016	removal of shingle	—	SW	JLP 03/07/19	
35	0017	" " "	—	"	"	
36	0016	" " "	—	"	"	

on g drive

Downloaded?  Comments:

\* Turn dial to 'review' and the jpeg number appears in the top right hand corner

DOWNLOADED  
ALL (s drive)

Site Code: 220470 Site Name: Irchester viaduct

PO/PS: null Camera no: A4 (Tick as appropriate)  Digital  B&W photo Film no: 2 of 3

Dial no	Jpeg number*	Description	Scale(s)	View from	Initials/date	Archive number
102- 1	0019	working shot removing shingle	—	SW	JLP 03/07/19	
2	0020	" " "	—	"	"	
3	0021	working shot	—	NE	"	
4	0022	" " "	—	SW	"	
5	0023	" " "	—	NW	"	
6	0024	" " "	—	"	"	
7	0025	start of day photo	—	NE	JLP 04/07/19	
8	0026	removing shingle	—	SW	"	
9	0027	" " "	—	"	"	
10	0028	working shot	—	"	"	
11	0029	" " "	—	NW	JLP 05/07/19	
12	0030	" " "	—	"	"	
13	0031	" " "	—	"	"	
14	0032	working shot ft water	—	NE	"	
15	0033	shots showing uncovered drain	—	—	"	
16	0034	" " "	—	—	"	
17	0035	" " "	—	—	"	
18	0036	" " "	—	—	"	
19	0037	VOID + DELETED accidental shot	—	—	JLP 08/07/19	
20	0038	moving shingle	—	SW	"	
21	0039	working shot	—	NE	"	
22	0040	All shingle removed + water drained	—	NE	JLP 09/07/19	
23	0041	" " "	—	SW	"	
24	0042	working shot	—	NE	"	
25	0043	working shot of step removal	—	NE	JLP 11/07/19	
26	0044	Top soil reinstatement	—	"	"	
27	0045	" " "	—	"	"	
28	0046	" " "	—	"	"	
29	0047	Top soil reinstatement	—	"	JLP 12/07/19	
30	0048	" " "	—	"	"	
31	0049	end of day shot	—	NE	"	
32	0050	Start of day shot	—	NE	JLP 15/07/19	
33	0051	shot of puddle/spring?	—	SW	"	
34	0052	Drain repair	—	NE	"	
35	0053	" " "	—	E	"	
36	0054	" " "	—	E	"	

on  
G  
drive

on  
G  
drive

on  
G  
drive

Downloaded?  Comments:

\* Turn dial to 'review' and the jpeg number appears in the top right hand corner

DOWNLOADED  
ALL (Schire)

Site Code: 220470      Site Name: Irchester viaduct

PO/PS: multi      Camera no:  A4      (Tick as appropriate)  Digital  B&W photo      Film no: 3 of 3

102-

Dial no	Jpeg number*	Description	Scale(s)	View from	Initials/ date	Archive number
1	0055	end of day shot	—	NE	JCP 15/07/19	
2	0056	Top soil back on + drain fixed	—	NE	JCP 16/07/19	
3	0057	" " "	—	SW	"	
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
31						
32						
33						
34						
35						
36						

Downloaded?       Comments:

\* Turn dial to 'review' and the jpeg number appears in the top right hand corner



# Contact Sheets

---



A4\_101-0982



A4\_101-0983



A4\_101-0987



A4\_101-0988



A4\_101-0989



A4\_101-0990



A4\_101-0992



A4\_101-0993



A4\_101-0994



A4\_101-0995



A4\_101-0996



A4\_101-0997



A4\_101-0998



A4\_101-0999



A4\_102-0001



A4\_102-0002



A4\_102-0003



A4\_102-0004



A4\_102-0005



A4\_102-0006



A4\_102-0007



A4\_102-0008



A4\_102-0009



A4\_102-0010



A4\_102-0011



A4\_102-0013



A4\_102-0014



A4\_102-0015



A4\_102-0018



A4\_102-0019



A4\_102-0021



A4\_102-0022



A4\_102-0024



A4\_102-0025



A4\_102-0028



A4\_102-0029



A4\_102-0031



A4\_102-0032



A4\_102-0035



A4\_102-0036



A4\_102-0038



A4\_102-0039



A4\_102-0040



A4\_102-0041



A4\_102-0042



A4\_102-0043



A4\_102-0044



A4\_102-0045



A4\_102-0046



A4\_102-0049



A4\_102-0050



A4\_102-0051



A4\_102-0054



A4\_102-0055



A4\_102-0056



A4\_102-0057



Wessex Archaeology Ltd registered office Portway House, Old Sarum Park, Salisbury, Wiltshire SP4 6EB  
Tel: 01722 326867 Fax: 01722 337562 info@wessexarch.co.uk www.wessexarch.co.uk