

Original Documents.

THE following table shows, with tolerable accuracy, the order in which the cloister was built according to the cloister rolls preserved in the treasury at Norwich :—

	1289.	The Chapter House was in hand—begun by Richard Uppehulle.		
Communarius Roll.	}	1297. Cloister begun by John de Walpole in front of the Chapter House; and the Chapter House itself, 3 (5) severies east side		
		1298.		
		1299. Church door and to infirmary door and west to the severies in which the manitergia were by Bp. John of Ely.		
	1300 to 1307.			
Communarius Roll.	}	1308.		
		1309. Stone bought.		
Compd. Camera Prioris.	}	1310. Thirty marble columns bought.		
		1311 to 1323.		
Communarius.	}	1324. Tiles bought, 23 marble columns, mold pieces, Tablements, &c., &c., vaults.		
		1325. Stone bought. Windows.		
		1326.		
		1327. Marble polished.		
		1328 to 1329.		
		1330. Stone sold. Iron got for windows.		
		1331 to 1335.		
		1336. Slight work; 2 masons employed.		
		1337. Slight repairs.		
		1338.		
		Communarius.	}	1339. Work going on at cloister and infirmary.
				1340. Thirty columns of marble bought.
			1341 to 1344.	
			1345.	Marble bought from Wm. Burgess, of Corf. Windows on the refectory side of cloister.
			1346.	29 marble columns, 30 small ones: large purchases.
	1347.	Full Work.		
	1348.			
	1349.	Corbel-table bought. Full work.		
	1350.			
	1351.	The only expenses are the wages of 3 carpenters.		
	1352 to 1355.			
	1356.	Cloister not mentioned.		
29 years' pause.	1357 to 1385.			
Communarius.	1386.	Full work going on, 24 columns. Robt. Wadherst Clerk of Works. Windows: plumber's work.		

1387.
 1388. Work going on.
 1389. Two masons employed.
 1390.
 1391 to 1392. Small receipts for the work.
 1393.
 1394. Small receipts for the work.
 1395 to 1398.
 1399. Small receipts for the work.
 1400 to 1403.
 1404. Marble bought.
 1405 to 1406.
 1407. Architect and servant for $5\frac{1}{2}$ days.
 1408 to 1410.
 1411. £18 16s. paid by executors of Eaufrd' Symond, Rectoris de Marisco.
 1412. Door of refectory lavatories, from Manitergia, subbases keys.
 1413. Door of wainscot, for molds, &c.
 1414.
 1415. Symond's legacy still supplies works, centres, great hall and locutory doors.
 1416.
 1417. Repairs of windows.
 1418.
 1419. Aqueduct to cloister.
 1420. Centres, scaffolds, spouts on west side, 1st payment for vaulting 3 Cyfres paid to John Woderofe and his brother.
 1421.
 1422. New roof on north side, last payment for vaulting 3 Cyfres.
 1423. Four new windows.
 1424. Harry Wells, Archdn. of Lincoln, £40, new roof north side, James and John Woderofe work 24 weeks on north side of cloister. John, the plumber, leaded the whole roof.¹
 1425.
 1426. John Hancock's gift (Rectoris de Marisco) £1 3s. 4d., work on north side, window of chapter-house, west side.
 1427.
 1428. Wells £6. James Woderoffe, freemason, clerk of works 12 weeks, John Horne and Wm. Repps gravers of 6 keys, *i.e.*, obviously the north vault.
 1429. No entry.
 1430. *Cloister technically finished.*
 1431 to 1437.
 1438. Thirteen windows made over cloister.

Vaulting of
west side, by
Bishop
Wakerung.
1416 to 1425.

North aisle
vaulting.
Wells and
Hancock.

¹ The wall and windows must have been finished on the north side, or a roof would not have been required. Then the vault comes subsequently, 1428.

- 1439. Work on east side of cloister. Cloister windows.
- 1440. Putting lead on roof. Chapter-house windows.
- 1441. Putting lead on west cloister near great hall.
- 1442.
- 1443. Lavatories repaired.
- 1444. Aqueduct on north side and benches repaired.
- 1445. Nets hung.
- 1446 to 1449. Small repairs.
- 1450 to 1451.
- 1452. Marble pavement.