LOCAL AUTHORITY:	Aberdeenshire
PROJECT TITLE/SITE NAME:	Huntly Castle
PROJECT CODE:	HSCO-90165-2017-01
PARISH:	Huntly
NAME OF CONTRIBUTOR:	Paul Fox
NAME OF ORGANISATION:	Kirkdale Archaeology
TYPE(S) OF PROJECT:	Watching Brief
NMRS NO(S):	NJ54SW 9
SITE/MONUMENT TYPE(S):	Castle
SIGNIFICANT FINDS:	None
NGR (2 letters, 8 or 10 figures)	Centred c. NJ 5322 4082
START DATE (this season)	20 February 2017
END DATE (this season)	20 February 2017
PREVIOUS WORK (incl. DES ref.)	
MAIN (NARRATIVE) DESCRIPTION: (May include information from other fields)	An archaeological watching brief was maintained during the excavation of a trench to house a new water treatment system serving the public toilets and mess facilities. The main NW/SE run of the trench was excavated by machine and consisted of a track 0.5m wide x 30m long x 0.6m (on average) deep, running between the service covers southwest of the HES mess building to the road.  The excavations were notable for the archaeological sterility of the trench. No artefacts (modern or otherwise) were recovered and no horizons of archaeological interest were noted. This was despite the fact that the remains of the outer earthworks of the castle and its complex are in close proximity.
PROPOSED FUTURE WORK:	
CAPTION(S) FOR ILLUSTRS:	
SPONSOR OR FUNDING BODY:	Historic Environment Scotland
ADDRESS OF MAIN CONTRIBUTOR:	4, Western Terrace, Edinburgh, EH12 5QF
EMAIL ADDRESS:	g_ewart@hotmail.com
ARCHIVE LOCATION (intended/deposited)	Archive to be deposited with Historic Environment Scotland

# HISTORIC ENVIRONMENT SCOTLAND PROPERTIES IN CARE MINOR ARCHAEOLOGICAL WORKS 2016/2017

Huntly Castle • Monitoring • February 2017

HS PIC Index Number: 90165 (PIC247)

SITE:	Huntly Castle, Aberdeenshire.	
N.G.R.:	Centred c. NJ 5322 4082	
DESCRIPTION:	Archaeological watching brief during the excavation of a trench to house a new water treatment system serving the public toilets and mess facilities.	
PROJECT CODE:	HSCO-90165-2017-01	
CONTENTS:	Introduction1 Description2	
	Conclusions 4	
	List of Contexts5	
	List of Drawings5	
	List of Digital Photographs5	



4 Western Terrace, Murrayfield, Edinburgh EH12 5QF

#### INTRODUCTION

Under the terms of its PIC call-off contract with Historic Environment Scotland, Kirkdale Archaeology were asked to carry out an archaeological watching brief during water treatment upgrade works at Huntly Castle, Aberdeenshire which required the excavation of an existing pipe trench serving the public toilets and mess facilities to the north-east of the castle (Fig. 1).




Figure 1: Plan showing the location of the trench.

Mapping © Crown copyright. All rights reserved 2017. Licence number 100036933.

The existing pipe ran into a chamber forming the septic tank. The pipe was thought to have been of the fire clay variety and was to be replaced by a modern plastic version. In the event it was discovered that the in situ pipe was plastic and therefore did not have to be moved. The original scheme also specified that the existing chamber for the septic tank would be re-used with a new pipe track to be cut from its western side and thereafter across the existing road into a new style of septic tank which would sit a short distance from the Deveron River. As the works proceeded, this scheme became obsolete and the track across the road was amended to take a more direct route bypassing the existing chamber forming the septic tank.

The area on the north side of the road had been previously test-trenched in December 2014 when six trenches revealed no deposits of archaeological significance. The north side of the road is also outwith the designated area of the SAM guardianship. The area on the south side of the road sits in close proximity to the existing upstanding remains of the later castle buildings as well as the original earthworks associated with the motte and bailey castle.

The work was carried out during February, 2017.

#### DESCRIPTION

The main NW/SE run of the trench was excavated by machine and consisted of a track 0.50m wide x 30m long x 0.60m (on average) deep, running between the service covers south-west of the MCU mess to the road. The trench exposed, but did not remove, the existing plastic pipe; as such there was little to note of interest in the sections, although photographs were taken to record the work.



Plate 1: A typical SW-facing section of the pipe trench with pipe at the base.

<sup>&</sup>lt;sup>1</sup> The change in plan (i.e. the bypassing of the existing septic tank) which saw the new route running directly across the road was agreed and approved in a conversation between the HES architect and the HES inspectorate.

The section (see Plate 1) generally consisted of a moderately compact layer of mid-brown silty topsoil **101**, *c*.50cm thick and heavily cut through by tree roots. This bedded on a greyish-brown clay subsoil **102**, exposed to *c*.15cm thick. These layers had been truncated in order to install the in situ plastic pipe **103**.

The hand-excavated portion of trench (see Plate 2) to the south-west and south-east of the mess hut consisted of a trench cut with a right-angled corner. The trench measured 2.8m NW/SE x 6.05m NE/SW x 0.30m deep to the top of the pipe. The section consisted this time of a moderately compact layer of mid-brown silty topsoil **101**, at least *c*.30cm thick and heavily cut through by tree roots. This layer had been truncated in order to install the in situ plastic pipe **103**.



Plate 2: Looking north-east at the hand-excavated portion of the pipe trench.

The works required a section of the road to be cut out (see Plate 3). The resultant trench measured  $\epsilon$ .3.10m N/S x 1m wide x 0.75m deep. The section consisted of the existing road surface **104**, with a sub-base of Type 2 stone **105**, with finings within a cut **106**  $\epsilon$ .35cm deep which had truncated the greyish-brown clay subsoil **102**, exposed to  $\epsilon$ .40cm thick.



Plate 3: The trench as excavated through the road.

The excavation was then widened to create the necessary space for the new septic tank (see Plate 4). The trench measured 4.70m E/W x 8.80m N/S x (up to) 2.66m deep against the southern section. The section consisted of a moderately compact layer of mid-brown silty topsoil 101,  $\epsilon$ .60cm thick heavily cut through by tree roots. This bedded on a greyish/brown clay subsoil 102,  $\epsilon$ .50cm thick. The natural below was composed of a compact layer ( $\epsilon$ .1.1m thick, on average) of yellowish/grey sandy clay 107 containing large sub-rounded boulders which cleared in disparate patches onto the bedrock 108 below.



Plate 4: The excavation for the septic tank.

### CONCLUSIONS

The excavations were notable for the archaeological sterility of the trench. No artefacts (old or modern) were recovered and no horizons of archaeological interest were noted. This was despite the fact that the remains of the outer earthworks of the castle and its complex are in close proximity.

# LIST OF CONTEXTS

Context	Description
101	Moderately compact layer of mid-brown silty topsoil.
102	Greyish/brown clay subsoil.
103	Plastic pipe.
104	Existing road surface.
105	Sub-base of Type 2 stone for 104.
106	Cut through 102 for 105 and 104.
107	Yellowish/grey sandy clay containing large sub-rounded boulders.
108	Bedrock cropping below 107.

### LIST OF DRAWINGS

No.	Туре	Description	Scale
1	Plan	Post-excavation route plan.	1:250

# LIST OF DIGITAL PHOTOGRAPHS

No.	Description	From	Date
1	Pre-excavation shot.	SE	20/2/2017
2	Pre-excavation shot.	Е	20/2/2017
3	Ceramic pipe uncovered.	W	20/2/2017
4	Work in progress.	SE	20/2/2017
5	SW-facing section of pipe trench.	SW	20/2/2017
6	SW-facing section of pipe trench.	SW	20/2/2017
7	SW-facing section of pipe trench.	SW	20/2/2017
8	Pipe trench in progress.	NW	20/2/2017
9	Pipe trench in progress.	NW	20/2/2017
10	Excavation of septic tank trench in progress.	NW	21/2/2017
11	Excavation of septic tank trench in progress.	S	21/2/2017
12	Pipe trench in progress.	SE	21/2/2017
13	Excavation through road.	SW	21/2/2017
14	Excavation through road.	NW	21/2/2017
15	Excavation through road.	S	21/2/2017
16	Post-excavation shot of septic tank trench.	N	21/2/2017
18	Post-excavation shot of septic tank trench.	N	21/2/2017
17	Post-excavation shot of W-facing section of septic tank trench.	W	21/2/2017
19	Post-excavation shot of E-facing section of septic tank trench.	Е	21/2/2017
20	Post-excavation shot of E-facing section of septic tank trench.	Е	21/2/2017
21	Hand excavation to south-east of MCU mess hut.	SW	21/2/2017
22	Hand excavation to south-west of MCU mess hut.	SE	21/2/2017